

J^o (Yates) Perfs 3229 $\frac{1}{2}$ -43' F 334 BOPD + 42 BW. Pot based on 21 hr test thru 32/64" chk, TP 60#

CONT. Leatherwood PROF. DEPTH 3310' TYPE _____
DATE _____

F.R. 6-10-69
PD 3310' (Yates-Seven Rivers)
Contractor - Leatherwood
6-24-69 TD 3065'; Prep core
Cored 3015-65', rec 50', no description
6-30-69 TD 3268'; WOC
Cored 3065-3117', rec 50', no description
Cored 3117-67', rec 50', no description
Cored 3167-3218', rec 51', no description
Cored 3218-68', rec 50', no description
7-7-69 TD 3268'; Tstg
Perf @ 3229½', 3240½', 3243' w/i SPI
Acid (3229½-43') 500 gals
Flwd 675 BO + 27 BW in 78 hrs thru 24/64" chlk
7-14-69 TD 3268'; COMPLETE
7-17-69 COMPLETION REPORTED