

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
<b>K-3424</b>	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Millard Deck</b>	8. Farm or Lease Name <b>Gulf State</b>
3. Address of Operator <b>P.O. Box 1047, Eunice, New Mexico 88231</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>M</b> <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM <b>West</b> LINE, SECTION <b>2</b> TOWNSHIP <b>23S</b> RANGE <b>37E</b> NMPM.	10. Field and Pool, or Wildcat <b>Wildcat</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3298' GR</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Moved in and rigged up rotary tools.
- Spudded 11" hole 12-13-72.
- Drilled 320' surface casing hole.
- Set 8 5/8" 24# casing at 320'. Cemented with 200 sacks class "C" cement with 2% CaCl. Circulated 25 sacks to surface. Plug down at 7:30 PM 12-14-73. SI WOC.
- After 24 hours pressure tested casing to 1000 psi for 30 minutes without loss of pressure. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Millard Deck</u>	TITLE <u>Owner-Operator</u>	DATE <u>April 17, 1973</u>
APPROVED BY <u></u>	TITLE <u>SUPERVISOR TRACT I</u>	DATE <u>4/17/73</u>
CONDITIONS OF APPROVAL, IF ANY: <u></u>		