

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS</p> <p align="center"><small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)</small></p>		<p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p>
<p>1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/></p>		<p>5. State Oil & Gas Lease No. K-2952</p>
<p>2. Name of Operator Hondo Drilling Company</p>		<p>7. Unit Agreement Name</p>
<p>3. Address of Operator P. O. Box 116, Midland, Texas 79701</p>		<p>8. Farm or Lease Name Gulf "NW" State</p>
<p>4. Location of Well UNIT LETTER L 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 6 TOWNSHIP 24S RANGE 33E NMPM.</p>		<p>9. Well No. No. 2</p>
<p>15. Elevation (Show whether DF, RT, GR, etc.) 3598 ft. GR</p>		<p>10. Field and Pool, or Wildcat Double X Delaware</p>
<p>12. County Lea</p>		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Started drilling 12-1/4" at 3:00 P.M., February 26, 1973, drilled 12-1/4" hole to 404 ft. Ran 12 joints 8-5/8" 24 lb. casing, set at 402 ft. Cemented with 275 sacks Class C cement, with 2% calcium chloride, cement circulated. Plug down at 12:30 A.M., February 27, 1973. Tested casing with 1,000 lb. pressure 30 min. at 10:30 A.M., February 27, 1973.

Drilling 7-7/8" hole at 940 ft. February 28, 1973.

WOC time 10 hrs.

Min. WOC time 18 hrs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Joe D. Ramsey* TITLE President DATE 2-28-73

APPROVED BY Joe D. Ramsey TITLE Dist. I, Supv. DATE 2-28-73