

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-264, L-265	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator TEXAS INTERNATIONAL PETROLEUM CORPORATION		8. Farm or Lease Name AZTEC STATE
3. Address of Operator 1720 Wilco Bldg., Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>16</u> TOWNSHIP <u>24S</u> RANGE <u>35E</u> NMPM.		10. Field and Pool, or Wildcat Cinta Roja (Morrow)
15. Elevation (Show whether DF, RT, GR, etc.) 3379.5 GL		12. County Lea

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

OTHER ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 9-7/8" hole to 12,312'. Hole volume determined from caliper log. Ran 192 jts. 36# and 40# S-95 Hydril Liner from 4965' to 12,312'. Hung with 80,000# on bottom. Cemented with 450 sx. Dowell Lite-Wate with 1/4#/sx. Celloflake and 0.3% Retarder. Followed with 100 sx. Class C with 1% Fluid Loss Additive and 0.4% Retarder. Plug Down 3:45 p.m. 6-4-73. Calculated cmt. top 9300'.

After WOC 24 hrs., DOC and pressure tested BOP and choke assembly.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Debelm TITLE Division Engineer DATE 6-11-73

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: