

RHODES STORAGE UNIT 21
MERIDIAN OIL IN

PROP TD :

PROSPECT: O S 100.00% 44936A

5-02-91

TD: 3,300 PBTB: 3,254 SPUD DATE: 9-05-73

UNIT: M SEC: 16 TWN: 026S RNG: 037E

LOCATION : 660 FW & SL

PROP FORM: YATES

PROP FLD : RHODES

***** F I R S T R E P O R T *****

INITIATE WORK TO REFRAC YATES. MIRU XPRT 6. KILL W/ 2% KCL. NU BOP.

TAG BTM. TOH. TAG @ 3196'. GIH W/BIT & 4-1/2" SCRAPER TO 3190'. POH.

GIH W/ 4-1/2" PKR, SN, 89 JTS 2-3/8", SET PKR @ 2795'. LOAD & TEST

CSG TO 2500#. SDFN.

AFE-NO: N921 AFE COST: \$ 108,500 PROPERTY: 0-128484-00

ECC: \$ 3,985

5-04-91

TD: 3,300 PBTB: 3,254

CO WELL BORE. RU WESTERN. ACDZ PERFS W/2500 GAL 7-1/2% NEFE HCL & 189

BS. GOOD BALL ACTION, NO BALL OUT. MAX 2200#, AIR 5, ISIP VAC. REL

PKR, RAN PKR ACROSS PERFS. POH. ND BOP, NU FRAC VALVE. FRAC W/28,140

Frac GAL 50 QUALITY CO2 FOAM & 94 TONS CO2 & 130,900# 12/20 BRADY SAND.

MAX 1450#, AIR 30, ISIP 600#. RD WESTERN. PUT WELL ON 12/64" CHOKE TO

PIT @ 1PM. AT 3PM PUT ON 20/64" CHOKE. AT 6PM PUT ON 24/64" CHOKE.

LEFT FLOWING TO PIT OVERNIGHT.

AFE-NO: N921 AFE COST: \$ 108,500 PROPERTY: 0-128484-00

ECC: \$ 49,775

5-05-91

TD: 3,300 PBTB: 3,254

TEMPORARILY DROPPED FROM REPORT ON 05/05/91

TURN TO PRODUCTION TO INSTALL FACILITIES. 50# FCP ON 24/64" P CHOKE. *

BLED DOWN PRESSURE, ND FRAC VALVE, NU BOP. TIH W/ 2-3/8" NC, 1 JT

2-3/8" TBG, 1 2" SN ON 2-3/8" J-55 TBG TO 2500'. EST CIRC W/FOAM.

FINISH RIH, TAG SAND @ 3088'. WASHED OUT SAND TO 3254'. CIRC CLEAN.

PULL TBG TO 2940'. ND BOP, NUWH. TIH W/INSERT PUMP, 144 3/4" RODS, 1

PUMP ACTION. RDMO PU. TURN TO PRODUCTION.

93 JTS 2-3/8" TBG J-55 2908.14'

2" SN 2909.29

1 JT 2-3/8" TBG J-55 2940.45

NC 2940.67'

AFE-NO: N921 AFE COST: \$ 108,500 PROPERTY: 0-128484-00

ECC: \$ 62,780

5-07-91

TD: 3,300 PBTB: 3,254

TEMPORARILY DROPPED FROM REPORT ON 05/05/91. CUT OFF & LOWER WH. MIRU

PRIDE. POH W/RODS & PUMP. NDWH, NU BOP. POH W/TBG. TIH W/RBP & SET @

1000'. SDFD.

AFE-NO: N921 AFE COST: \$ 108,500 PROPERTY: 0-128484-00

ECC: \$ 65,680

5-08-91

TD: 3,300 PBTB: 3,254

TEMPORARILY DROPPED FROM REPORT ON 05/08/91

TURN TO PRODUCTION. RIH W/ 4-1/2" SPEAR. PICKED 4-1/2" CSG OFF OF *

SLIPS. CUT OFF 20' OF 8-5/8" CSG & WELD HEAD BACK ON. SET 4-1/2"

SLIPS. CUT OFF 20' OF 4-1/2" & WELD ON BELL NIPPLE & SCREWED ON WELL

HEAD. NU BOP. RIH W/RET HEAD. LATCH INTO RBP @ 1000' & POH. TIH W/

PRODUCTION TBG. ND BOP, NUWH. TIH W/PUMP & RODS. SPACED OUT RODS.

AFE-NO: N921 AFE COST: \$ 108,500 PROPERTY: 0-128484-00

ECC: \$ 69,606