

PENROC OIL CORPORATION
MADERA FED. COM No. 1
PRESSURE BUILD-UP TEST
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING CO.

TEST DATE: MARCH 14-15, 1974
TEST DEPTH: 4488 FEET
ELEMENT No.: 7542-N
OPER.: D.A.T. & G.J.P.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>P S I G @ 4488 FEET</u>
3-14-74	11:15 AM	00 HRS.	00 MIN.	1996 GAUGE REACHED 4488 FEET
		00	06	2133
		00	15	2225
		00	30	2451
		00	45	2627
		01	00	2796
		01	15	2965
		01	30	3102
		01	45	3225
		02	00	3335
		02	15	3419
		02	30	3489
		02	45	3553
		03	00	3606
		03	30	3704
		04	00	3782
		04	30	3856
		05	00	3923
		06	00	4032
		07	00	4127
		08	00	4208
		09	00	4276
		10	00	4343
		11	00	4403
		12	00	4459
		14	00	4498
		16	00	4541
		18	00	4587
		20	00	4636
		22	00	4678
3-15-74	11:15 AM	24 HRS.	00 MIN.	4714 GAUGE OUT, END TEST

NOTE: THE ESTIMATED PRESSURE @ 13,405 FEET AT THE END OF 24 HRS. USING AN
ESTIMATED GRADIENT OF 0.110 WAS 5695 PSIG.