

PROP TD :
PROSPECT: O S 100.00% 44937A

4-20-91

TD: 3,270 PBDT: 3,230 SPUD DATE: 9-29-73

UNIT: G SEC: 08 TWN: 026S RNG: 037E

LOCATION : 1980 FN & EL

PROP FORM: YATES

PROP FLD : RHODES YATES SEVEN

***** F I R S T R E P O R T *****

INITIATE WORK TO REFRAC YATES. PREP TO LOG & PERF. RU XPRT 6. POH W/
RODS & PUMP. NU BOP. TAGGED BTM. STRAPPED TBG OUT OF HOLE. FILL @
3155'. RIH W/SCRAPER. POH. SDON.

AFE-NO: N972 AFE COST: \$ 109,500 PROPERTY: 0-128514-00

ECC: \$ 2,900

4-21-91 4-22-91

TD: 3,270 PBDT: 3,230

ACDZ & FRAC. RU SCHLUMBERGER. RAN CORRELATION (GR-CCL) LOG. PERF FROM
2967-3086' W/ 3-1/8" SELECT FIRE GUN. TOTAL OF 35 HOLES. RIH W/88 JTS
2-3/8" TBG W/SCHLUMBERGER TRTG PKR TO 2755'. SD UNTIL MONDAY AM.

AFE-NO: N972 AFE COST: \$ 109,500 PROPERTY: 0-128514-00

ECC: \$ 5,950

4-23-91

TD: 3,270 PBDT: 3,230

FLOW BACK LOAD & CO. SET SCHLUMBERGER SST PKR @ 2755'. LOAD BACK SIDE
& PRESSURE TEST. ACDZ DOWN 2-3/8" TBG W/1500 GAL & 87 BS. GOOD BALL
ACTION. MAX 2400#, AIR 5, ISIP 300#, 5 MIN VAC. POH W/PKR. ND BOP, NU
FRAC VALVE. FRACED DOWN 4-1/2" CSG W/38,000 GAL 50 QUALITY CO2 FOAM &
115,000# 12/20 BRADY SAND. MAX 2250#, AIR 30, ISIP 1000#. SI 2 HRS.
OPEN UP @ 625# ON 12/64" CHOKE. AFTER 1 HR CHANGED TO 24/64". LEFT
FLWG @ 525#. SDFN.

AFE-NO: N972 AFE COST: \$ 109,500 PROPERTY: 0-128514-00

ECC: \$ 41,150

4-24-91

TD: 3,270 PBDT: 3,230

TEMPORARILY DROPPED FROM REPORT ON 04/24/91

TURNED TO PRODUCTION. FCP 40#, 24/64" CHOKE. ND FLOWLINE. BLED CSG
DOWN. NU BOP. WIH W/2 3/8" TBG. CO SAND 2885-3230'. CIRC CLEAN. RD
SWIVEL & FOAM UNIT. POH. WELL CAME IN, ORDER OUT KILL TRUCK. KILLED
W/28 BBLs KCL. WIH W/PROD TBG & RODS. SPACED OUT. RD. 2" X 1 1/4" X
12' RHBC PUMP, 91 JTS 2 7/8" @ 2843.95', SN 1.10', PN 4.00', MA
X 3/4", 16' X 1" POLISH ROD.

AFE-NO: N972 AFE COST: \$ 109,500 PROPERTY: 0-128514-00

ECC: \$ 47,135

5-09-91

TD: 3,270 PBDT: 3,230

TEMPORARILY DROPPED FROM REPORT ON 04/24/91. TAG BTM & STRAP OUT.
MIRU PRIDE. POH W/RODS & PUMP. KILL WELL. NDWH, NU BOP. SDFD.

AFE-NO: N972 AFE COST: \$ 109,500 PROPERTY: 0-128514-00

ECC: \$ 48,735

5-10-91

TD: 3,270 PBDT: 3,230

TEMPORARILY DROPPED FROM REPORT ON 05/10/91

TURN TO PRODUCTION. TIH W/ 2-3/8" TBG. TAG. TALLIED OUT OF HOLE. TAG
SAND @ 3095'. CO SAND TO 3230'. CIRC HOLE CLEAN. KILL WELL. POH W/TBG
TIH W/MA, P SUB, SN & 99 JTS 2-3/8" J-55 TBG. ND BOP, NUWH. TIH W/
PUMP & RODS. SPACED OUT PUMP. HUNG WELL ON. TEST PUMP ACTION. RDMO PU
TURN TO PRODUCTION TO EVALUATE.

SN 3097.83'

P SUB 3101.93'

MA 3132.93'

KB 3142.93'

AFE-NO: N972 AFE COST: \$ 109,500 PROPERTY: 0-128514-00

ECC: \$ 53,760