

On 12/7/73, the 4-1/2" OD casing was perforated from 3568-82' w/15-0.37" holes. Perforations were acidized w/1250 gallons 15% acid followed w/20,000 gallons gelled KCL water frac w/24,000# sand on 12/11/73 and 12/12/73.

The well was ready for production on 12/21/73, but due to unavailability of oil storage tanks, well was not placed on production until 1/17/74. On pump test on 1/22/74, the well produced 29 BO and 150 BW during a 24-hour period with an estimated gas-oil ratio of 2000:1.