

3569-77' w/9 - 0.37" holes and 3592-96' RKB w/5 - 0.37" holes.

Acidized Penrose Sand perfs. w/1250 gals. 15% acid on 12/14/73. Fractured same perfs. on 12/17/73 w/20,000 gals. gelled 2% KCl wtr. and 24,000# sand.

Well completed (ready for production) on 12/17/73. Due to unavailability of production equipment, well was not placed on production until 1/19/74.

On 1/23/74, the well pumped 12 BO and 150 BW w/an est. GOR of 1750:1 during a 24-hr. test period.