

Rhodes Yates Unit
Well #4

17. Describe Proposed or Completed Operations Continued.
8. Frac perfs. 3114'-3188' w/20,000 gals. X-Linked Gelled Water, 20,000 gals. CO₂, 38,000# 20/40 Sand & 46,500# 10/20 Sand.
9. Pull pkr. & RBP.
10. Clean out well to TD.
11. Install pumping equipment. Test & return to production.