

COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-8580-1	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator TEXACO Inc. 3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240 4. Location of Well UNIT LETTER A 560 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 28 TOWNSHIP 26-S RANGE 37-E NMPM.	7. Unit Agreement Name Rhodes Yates Unit 8. Farm or Lease Name Rhodes Yates Unit 9. Well No. 4 10. Field and Pool, or Wildcat Undesignated 15. Elevation (Show whether DF, RT, GR, etc.) 2973 (GR) 12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:



PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 3350'
8 5/8" OD 28# X-52 Csg Set @ 678'

1. Ran 3338' (80 Jts) 5½" OD 14# K-55 Csg Set @ 678'
2. Cemented w/500 sx TLW containing 10# salt per sack. Follow w/200 sx Class 'C' cement. Job complete 7:00 A.M. 1-31-76.
3. Tested 5½" OD Csg w/1000 # for 30 minutes. 2:30 - 3:30 P.M., 2-4-76. Tested O.K.
4. Job Complete 3:30 P.M., 2-4-76.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Asst. Dist. Supt.	DATE 2-11-76
APPROVED BY 	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY		

FEB 12 1976