

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.

<p align="center"><b>SUNDY NOTICES AND REPORTS ON WELLS</b></p> <p align="center"><small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small></p>	
1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Injection Well</u>	7. Unit Agreement Name
2. Name of Operator <u>CONTINENTAL Oil Company</u>	8. Farm or Lease Name <u>North El Mar Unit</u>
3. Address of Operator <u>P.O. Box 460, Hobbs, N.M. 88240</u>	9. Well No. <u>62</u>
4. Location of Well UNIT LETTER <u>H</u> <u>1828.9</u> FEET FROM THE <u>North</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>36</u> TOWNSHIP <u>T-26S</u> RANGE <u>R-32E</u> NMPM.	10. Field and Pool, or Wildcat <u>El Mar Delaware</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3086' GR</u>	12. County <u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <u>Set Surface Csg</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 2:00 PM 1-14-77 & DRILL 11" Hole TO 830'.  
Set 7 7/8" 26.40# K-55 ST, C CSG AT 700' & CMTD  
w/300 SK Class "C" CMT with 2% CACL. Plug Down  
AT 7:30 AM 1-15-77. CMT CIRC. TO Surface. WOC  
18 Hrs. Tested OK w/1000 PSI For 30 MIN. DRILL  
Ahead w/6 3/4" Hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>John P. B. B. B. B. B.</u>	TITLE <u>Assistant Secy</u>	DATE <u>1-10-77</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>[Signature]</u>	DATE <u>1-10-77</u>
CONDITIONS OF APPROVAL, IF ANY: <u>NMOC (5). F. 10</u>		