

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

New Mexico Oil Conservation Division, District 7
1625 N. French Ave
Hobbs, NM 88240
FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well ☒ Oil Well ☐ Gas Well ☐ Other	5. Lease Designation and Serial No. NM28063
2. Name of Operator MNA Enterprises Ltd Co	6. If Indian, Allottee or Tribe Name NA
3. Address and Telephone No. 106 W. Alabama, Hobbs, NM 88242 (505) 392-2702	7. If Unit or CA, Agreement Designation NA
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Sec. 24 T26 R37	8. Well Name and No. Jay Federal #2
	9. API Well No. 30-025-25527
	10. Field and Pool, or Exploratory Area South Leonard Queen
	11. County or Parish, State Lea

12 CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA	
TYPE OF SUBMISSION	TYPE OF ACTION
☐ Notice of Intent ☒ Subsequent Report ☐ Final Abandonment Notice	☒ Abandonment ☐ Recompletion ☐ Plugging Back ☐ Casing Repair ☐ Altering Casing ☐ Other ☐ Change of Plans ☐ New Construction ☐ Non-Routine Fracturing ☐ Water Shut-Off ☐ Conversion to Injection ☐ Dispose Water (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)
13 Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)	

CIBP #1 - 3550' to 3361' with 35 sacks type cement "H" tag 189' plug
Plug #2 - 2560' to 2260' with 25 sacks type cement "H" Calc.
Plug #3 - 1072' to 1155' with 40 sacks type cement "H" tag fell 83'
Plug #4 - 1155' to 1130' with 45 sacks type cement "H" tag 25'
Plug #5 - 1130' to 890' with 50 sacks type cement "H"+CAC tag
Plug #6 - 60' to surface with 15 sacks type cement "H" Circ.
Circulated mud - cut and pulled 1022' of 4½" casing. Set plugs as described above.
Installed dry hole marker 12/29/93

See Attached

14 I hereby certify that the foregoing is true and correct	
Signed <u>Daniel M. [Signature]</u>	Title <u>Manager</u> Date <u>8-16-99</u>
(This space for Federal or State office use)	
Approved by <u>ORIG SGD GARY GOURLEY</u>	Title _____ Date <u>AUG 16 1999</u>
Conditions of approval, if any:	

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

*See Instruction on Reverse Side

entered on 11/08/1999
CT
88

JC

United States Department of the Interior
Bureau of Land Management
Hobbs Office

Well Abandonment Record F34

Well No. Jay Fed. #2 Operator Herman J. Ledbetter
 Sec. 24 T. 26 R. 37 Lease No. NM 28063
 Field Area South Leonard Queen Contractor Baker Well Service
 Mechanical Plug Setting Date 12-22 attempted to set CIBP at 9469'
with wireline - lagged plug with tubing at 3550' - fell 86'
 Additional Remarks circulated mud - cut & pulled 1022' of 4 1/2" CSG.
set remaining plugs - install dry hole marker - Well is ABD

CIBP
 Plug # 1 3550' to 3361' with 35 sacks type cement H tag or test 189' plug
 Plug # 2 2560' to 2260' with 25 sacks type cement H tag or test CALC.
 Plug # 3 1022' to 1155' with 40 sacks type cement H tag or test Fell 83'
 Plug # 4 1155' to 1130' with 45 sacks type cement H tag or test 25'
 Plug # 5 1130' to 890' with 50 sacks type cement H + 50' CALC tag or test CIRC.
 Plug # 6 60' to SURF with 15 sacks type cement H tag or test CIRC.
 Plug # 7 to with sacks type cement tag or test
 Casing Recovered 1022' Size & Weight 4 1/2" JAN 18 1994

ENTERED

IN COMPUTER

Dates 12-22 12-23 12-27 12-28 12-29

Total Time on Job hrs. Includes 10 hrs. travel Overtime

	yes	no	NA
Plugs spotted across perforations	☒		
Plug spotted at any casing stub	☒		
Open hole plugs spotted as specified	☒		
Mechanical plugs set as specified			☒
Cement quantities as specified	☒		
Plugs tested as specified	☒		
All Annular spaces plugged to surface	☒		

Inspector Andy Cortez Signature Date 12-29-93

ADK