

Lease: LC-030174 (b)

W.H. Rhodes 'B' Fed. NCT-2
1980' FSL, 1980' FEL, Unit Letter J

17. Describe proposed or completed operations continued:
6. Set RBP @ 3110' & spot 10' sand on plug.
 7. Perforate 5½" Csg. w/1-JSPF @ 3007', 09', 16', 19', 34', 38', 43', 52', 59', & 3061'.
 8. Set pkr. @ 2900'. Acidize perfs. 3007'-3061' w/1200 gals. 15% mud acid & 14 Ball Sealers.
 9. Set pkr. @ 2853'. Frac 5½" Csg. perfs. 3007'-3061' w/15000 gals. X-Linked gel & 15,000 gals. CO2 containing 28,000# 20/40 sand & 28,000# 10/20 Sand. Flush w/15 Bbls. fresh water & 15 Bbls. CO2.
 10. Install production equipment. On 24 Hr. potential test ending 4-5-82, well pumped 42 BO & 26 BW with GOR 1714.