

Form 9-331  
(May 1963)UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-030187

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

C. E. LaMunyon

9. WELL NO.

48

10. FIELD AND POOL, OR WILDCAT

North Teague Devonian

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec 27, T-23S, R-37E

12. COUNTY OR PARISH

Lea

13. STATE  
New Mexico

1.

OIL  
WELL ☒ GAS  
WELL ☐ OTHER

2. NAME OF OPERATOR

GULF OIL CORPORATION

3. ADDRESS OF OPERATOR

P. O. Box 670, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

760' FNL &amp; 2310' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3278' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Cemented & Tested Casing ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

Reached TD (7600') of 7-7/8" hole @ 6:15 P.M., 1-8-79. Ran 201 joints & 1 cut joint (7589') of 5-1/2" K-55 15.50# LT&C casing. Set @ 7600'. FC @ 7567'. Cemented with 1000 sacks of 16% gel Gulfmix with 1/4# Flocele; 500 sacks of Class "C" with 6% gel, 1/4# Flocele & .5% CFR-2; and 360 sacks of Class "C" w/.5% CFR-2. Plug down complete @ 7:00 P.M., 1-10-79. Cement circulated. Wait on cement over 48 hours.

Tested 5-1/2" casing to 3000# for 30 minutes, 1-17-79; held o.k.

RECEIVED  
JAN 19 1979

U. S. GEOLOGICAL SURVEY  
HOBBS, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

H. B. Sikes, Jr.

TITLE Area Engineer

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD  
JAN 19 1979  
U. S. GEOLOGICAL SURVEY  
HOBBS, NEW MEXICO

DATE 01-18-79