

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP  
(Other instruction  
verse side)  
B-100 88240

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 18644

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Wilson 9 Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Sioux Tansill YSR

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 9, T26S, R36E

12. COUNTY OR PARISH 13. STATE

Lea

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR  
HNG OIL COMPANY

3. ADDRESS OF OPERATOR  
P. O. Box 2267, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

660' FSL & 660' FWL of Section 9

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2958' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF: 11/7/85

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Intent to P&A Approved 11/19/85

12-5-86 - Set cement retainer at 3266'; pumped 90 sacks below retainer and dumped 15 sacks cement on top. Circ. hole /10# mud laden fluid.

12-6-86 - Perforated 5-1/2" casing at 1465; could not pump into perfs; ran tubing to 1525 feet and pumped 25 sacks cement. Tagged Top @ 1224' - Jack Johnson

Cut 5-1/2" casing at 320'. 5-1/2" set at 3800': Left in Hole 3480'.

Set 10 sack plug from 50' to surface.

Waiting on dry-hole marker.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Betty Gildon*  
Betty Gildon

TITLE

Regulatory Analyst

DATE

12/8/86

(This space for Federal or State office use)

APPROVED BY

*John S. Johnson*

TITLE

DATE

2-3-87

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

RECEIVED  
FEB 4 1987  
OCD  
HOBBS OFFICE