

NO. OF COPIES RECEIVED	
DISTRIBUTION	
DATE	
FILE	
J.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOCC-Hobbs
1-W.A. Frnka-Tulsa
1-R.W. Blohm-Midland
1-File
1-MLMU-BWI

1-JDM-Engr
9-WIO's

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDARY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR NOTICES TO PLUG OR TO CHANGE OR PLUG BACK TO A DIFFERENT RESERVOIR.
SEE APPLICATION FOR PERMIT AND REGISTRATION FOR SUCH PROCEEDINGS.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator: Getty Oil Company

Address of Operator: P.O. Box 730, Hobbs, N.M. 88240

Location of Well:
UNIT LETTER L 1980 FEET FROM THE South LINE AND 760 FEET FROM
THE West LINE, SECTION 32 TOWNSHIP 23S RANGE 37E N.M.P.M.

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-1327

7. Unit Agreement Name
LANGLIE MATTIX UNIT

8. Farm or Lease Name
LANGLIE MATTIX UNIT

9. Well No. 94

10. Field and Pool, or Wildcat
Langlie Mattix

12. County
Lea

15. Elevation (Show whether DF, RT, GR, etc.)
3304' G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/11/80 Hondo spudded 12 1/4" hole at 10:00 P.M.

9/12/80 Drilled 12 1/4" hole to 790'. Ran 11 jts. 8 5/8" K-55 24# and set at 497'. B.J. cemented w/175 sxs. Lite w/2% CaCl, 1/4# Flocele, and tailed in w/175 sxs. Class "C" cement w/2% CaCl. Plug down at 11:00 A.M. Circulate 110 sxs. cement.

9/13/80 WOC 18 hrs. Tested casing to 1200# for 30 minutes OK.

9/23/80 Drilled 7 7/8" hole to 3750'. Ran 90 jts. (3740') 5 1/2" 15.5# K-55 Casing and set at 3750'. B.J. cemented w/940 sxs. Lite w/6% Gel, 18% salt, 2% CaCl and 1/4# Flocele/sx. and tailed in w/200 sxs. Class "C" 50/50 Poz-Mix w/1/4# Flocele and 2% CaCl/sx. Total cement - 1140 sxs. Plug down at 9:45 P.M., cement did not circulate.

9/24/80 Welx ran temperature survey and found top of cement at 750'.

9/30/80 Waiting on completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: Dale R. Crockett TITLE: Area Superintendent DATE: 10/2/80

APPROVED BY: _____ TITLE: _____ DATE: _____
CONDITIONS OF APPROVAL, IF ANY: