

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2083
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-4785
7. Unit Agreement Name
8. Farm or Lease Name State IT
9. Well No. 1
10. Field and Pool, or Wildcat Und. Bone Springs
12. County Lea

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator
Amoco Production Company

Address of Operator
P. O. Box 68, Hobbs, NM 88240

Location of Well
UNIT LETTER F, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 16 TOWNSHIP 26-S RANGE 33-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3278.08' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 12500'. Ran 7125' of 7-5/8" 39# P-110, 3875' of 7-5/8" 39# S-95, and 1500' of 7-5/8" 33.7# S-95 casing set at 12500'. Set DV tool at 8466'. Cement first stage with 800 SX Trinty Lite with additive and tailed in with 250 SX of Class H with additives. Cemented second stage with 1400 SX Lite with additives and tailed in with 200 SX Class H with additives. Plugged down 1-23-81 at 7:30 a.m. Ran temperature survey and found TCMT approx. 4250'. WOC 18 hrs. Test casing with 1500# for 30 min. and held OK. Reduced hole to 6-1/2" and resumed drilling.

0+4-NMOCD, H 1-Hou 1-Susp 1-W. Stafford, Hou 1-GLF
1-Superior, Mid 1-Superior, Woodlands

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Gerald L. Foster TITLE Admin. Analyst DATE 4-8-81

Orig. Signed By Jerry Sexton

APPROVED BY Dist. L. Super. TITLE DATE APR 10 1981

CONDITIONS OF APPROVAL, IF ANY: