

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
NA	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		Undesignated
Gifford, Mitchell, & Wisenbaker		8. Farm or Lease Name
3. Address of Operator		Buffalo Humo
1280 Midland National Bank Tower, Midland, Texas 79701		9. Well No.
4. Location of Well		5
UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>West</u> LINE AND <u>1980</u> FEET FROM		10. Field and Pool, or Wildcat
THE <u>South</u> LINE, SECTION <u>27</u> TOWNSHIP <u>26-S</u> RANGE <u>36-E</u> NMPM.		Comanche Stateline
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
2900 GL		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-22-80 Set 5-1/2" 14# K-55 casing at 3554' and cemented with 550 sx Class C cement with 2% CaCl with 3# salt per sk; mixed at 14.3 ppg. Wait on cement 4 days. Tested pipe at 1000 psi for 30 minutes, held o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. B. Stettin TITLE Production Manager DATE 1-12-81

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

JAN 10 1981