

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANITARY	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOC-D-Hobbs
1-R.W. Blohm-Midland
1-W.A. Frnka-Tulsa
1-File

1-JM-Engr.
1-Southland-Midland
1-Amoco-Houston
1-Amoco-Hobbs

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
L-5111

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR RE-LEASE BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐
2. Name of Operator
Getty Oil Company
3. Address of Operator
P.O. Box 730, Hobbs, NM 88240
4. Location of Well
UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1680</u> FEET FROM THE <u>East</u> LINE, SECTION <u>28</u> TOWNSHIP <u>24S</u> RANGE <u>33E</u> N.M.P.M.

7. Unit Agreement Name

8. Form of Lease Name
Getty 28 State
9. Well No.
1
10. Field and Pool, or Wildcat
Undesignated (ND)
12. County
Lea

15. Elevation (Show whether DF, KT, GR, etc.)
3485.5 G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☒
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/16/80 Drilled 12 1/4" hole to 5000'. Ran 98 jts. (3847') of 9 5/8" 36# K-55 8R ST&C R3 Cond. "A" casing and 27 jts. (1131') of 9 5/8" 36# S-80 8R ST&C R3 Cond. "A" casing and set @ 5000'. Howco Guide Shoe @ 5000'. Float collar @ 4961'. Howco cemented 9 5/8" casing (125 jts. - 4978') using 2,195 sxs. Halliburton Lite with 15#/sk. salt, 1/4#/sk. Flocele and 5#/sk. Gilsonite. Tailed in with 200 sxs. Class "C" cement, 1/4#/sk. Flocele. Total cement-2395 sxs. Circulated 300 sxs. Plug down @ 10:36 p.m.

12/17/80 Waited on cement 18 hrs. Tested 9 5/8" casing to 1500#. OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE Area Superintendent DATE 1/6/81

PROVED BY Jerry Crockett TITLE Area Superintendent DATE 1/6/81

ADDITIONS OF APPROVAL, IF ANY: