

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-6947	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Gifford, Mitchell & Wisenbaker		Iron Mountain
3. Address of Operator		9. Well No.
1280 Midland National Bank Tower, Midland, Texas 79701		3
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>B</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM		Comanche Stateline
THE <u>East</u> LINE, SECTION <u>34</u> TOWNSHIP <u>26-S</u> RANGE <u>36-E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
2898 GL		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-26-80 Price Drilling Company spudded at 1:30 p.m.

12-28-70 Ran 13-3/8" 48# K-55 and set at 386'. Cemented with 200 sx HLW with 2% CaCl mixed at 12.4 ppg, followed by 200 sx Class C cement with 2% CaCl mixed at 14.8 ppg. Cement circulated. Wait on cement 18 hours, tested pipe at 500 psi for 30 minutes, held o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Production Manager DATE 1-12-81

APPROVED BY Orig. Signed by Jerry Sexton TITLE Dist. Mgr. DATE JAN 11 1981

CONDITIONS OF APPROVAL [Signature]