

6/10/82

TD 5318'. Drill 1/ 1/2" hole to 5318'. Circ. PO' Start running 13 3/8" csg.

TD 5318'. Finish running 13 3/8" csg as follows:

No. Joints	Description	Length	Setting Depth
	Guide shoe	1.0	5318.00
1	72# S-80 ST&C	37.6	5317.00
	Float Collar	1.67	5279.40
12	72# S-80 ST&C	505.18	5277.73
34	68# S-80 ST&C	1443.89	4772.55
21	61# S-80 ST&C	906.67	3328.66
58	61# K-55 ST&C	2385.52	2421.49
1	61# K-55 ST&C	8.72	36.47

Distance from RKB to cut-off 27.75

13 3/8" CSA 5318'. Circ Cmt w/4300 sx Halliburton Lite w/15# salt/sx, 5# gilsonite/sx, & 1/4# Flocele/sx plus 500 sx Class C w/3# salt/sx. Plug down at 2 pm. 6/9/82 Circ 250 sx cmt. WOC 16 hrs. NU BOP.

6/11/82

TD 5318'. NU BOP & choke manifold.

6/12/82

TD 5326'. Finish NU BOE. Test to 5000 psi. 30 min, OK. TIH press test csg to 1500 psi. 30 min, OK. Drill cmt plug & float collar. Test csg to 1500 psi, 30 min, OK. Drill out cmt and csg shoe. Drill new fomation. Mud weight 9.9 ppg. Total WOC time 55 3/4 hrs.

N. M. OIL CONS. COMMISSION
P. O. BOX 1980
HOBBS NEW MEXICO 88240

RECEIVED
OCT 22 1982
O.C.D.
HOBBS OFFICE