

Red Hills Unit #3
1980' FSL & 2180' FWL
Sec. 5, T-26-S, R-33-E

06/27
MIRU PERMIAN WS RIG #49. RD 5-1/2" BLOW DN LINES & FLOWLINE. SET MUD & WTR TANKS. SDFN.

06/28
REL F/ PKR. RU HALLIBURTON & DISP 9-5/8" CSG & 7-3/4" LINER W/ 980 BBLs 15.2 PPG INVERT MUD PRECEDED BY 10 BBLs FW, 50 BBLs 100 VS FW MUD, 10 BBLs FW + 10 BBLs DIESEL. PULL TREE, INSTALL TYPE U 11" 10,000 PSI BOP. SDFN.

06/29
TST PIPE RAMS 5000 PSI, OK. RU HALL & SLUG TBG W/ 40 BBLs 18 PPG MUD, POH 2-7/8" TBG & SEAL ASSY. TST BLIND RAMS 5000 PSI, OK. PU OTIS J LATCH PLUG & RIH 2-7/8" TO 4300'. SDFN.

06/30
FIH W/ 2-7/8" TBG & SET DR PLUG IN OTIS PKR @ 14,461'. DISP 15.2# OIL MUD W/ 10# BRINE WTR. SDON.

07/02
SPOT 10 SX SAND @ 14,460' (SLM). POH 2-7/8" TBG & OTIS SETTING TOOL. PU 7-3/4" RTTS PKR & RIH ON 2-7/8" TO 12,757. TST 7-3/4" LINER 12,757-14,461' TO 4000 PSI, OK. PKR WOULD NOT SET 12,685-12,757' (TOL 12,685'). POH, INC TO 11,000' & SDFN.

07/03
CONT POH 2-7/8" & PKR. PU 7-3/4" OD DRESSING MILL & RIH W/ 2-7/8" TO 12,670'. SDON.

07/04
DRESSED TIE-BACK SLEEVE 12,685-12,690'. POH W/ 2-7/8" TBG & DRESSING TOOL. RIH W/ 2-7/8" OE'D TBG 12,500', INC. SDON.

07/06
CONT RIH 2-7/8" & TAG SAND 14,457' (PERM PKR 14,461'). SPOT 10 SX SAND 14,440' & POH TO 12,500'. SDFN.

07/07
RIH W/ 2-7/8" TBG. TAG 14,457'. PUH TO 14,410'. INSTALL TREE ON BOP. DISP HOLE W/ 970 BBLs 15.2 PPG INVERT MUD PRECEDED BY 10 BFW, 50 BBLs FW MUD, 10 BBLs DIESEL. RD PULLING UNIT. TEMP OFF REPORT.