

UNITED STATES DEPARTMENT OF THE INTERIOR
 GEOLOGICAL SURVEY
 HOBBBS, NEW MEXICO 88240

Form approved.
 Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 28881

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Marshall 29 Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Pitchfork Ranch Morrow

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 29, T24S, R34E

12. COUNTY OR PARISH
 Lea

13. STATE
 NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
 Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

HNG OIL COMPANY

3. ADDRESS OF OPERATOR

P. O. Box 2267, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
 See also space 17 below.)
 At surface

1980' FNL & 990' FWL

14. PERMIT NO.

-

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3518.8' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Casing test & cement job

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

6-19-83 - Spud 3:00 p.m.

6-20-83 - Set 13-3/8" H-40 48# at 610'. Circulated to surface. Cemented with 250 sacks pacesetter lite and 250 sacks Class C. 30 minutes pressure tested to 1500#. WOC - 20-1/2 hours.

6-28-83 - Set 5220 feet of 9-5/8" K-55 36 & 40# Circulated to surface. Cemented with 2000 sacks pacesetter lite and 475 sacks Class C. 30 minutes pressure tested to 1750#. WOC - 18 hours.



18. I hereby certify that the foregoing is true and correct

SIGNED

Betty Gildon

TITLE

Regulatory Analyst

DATE

7/1/83

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD

Jul 14 1983

*See Instructions on Reverse Side

ROSWELL, NEW MEXICO

RECEIVED

JUL 15 1983

G.C.D.
HOBBS OFFICE