

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator HNG OIL COMPANY		8. Farm or Lease Name Buff 22
3. Address of Operator P. O. Box 2267, Midland, Texas 79702		9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>south</u> LINE AND <u>1980</u> FEET FROM THE <u>west</u> LINE, SECTION <u>22</u> TOWNSHIP <u>24S</u> RANGE <u>34E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3522.8' GR		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: 7/8/83

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-15-83 - Spud

7-22-83 - Set 13-3/8" 48# ST&C H-40 at 604 feet. Cemented with 265 sacks pacesetter lite and 250 sacks Class C. 30 minutes pressure tested to 1500#. Circulated to surface. WOC- 21-1/4 hours.

7-29-83 - Set 9-5/8" at 5304 feet. K-55 36# & 40#. Cemented with 1900 sacks pacesetter lite and 475 sacks Class C circulated to surface. 30 minutes pressure tested to 2000#. WOC - 20 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Betty Galdon TITLE Regulatory Analyst DATE 8/4/83

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT I SUPERVISOR TITLE DATE AUG 8 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

AUG 5 1983

O.C.D.
HOBBS OFFICE