

1980' FSL & 660' FWL
Sec. 17, T-26-S, R-34-E
Lea County, New Mexico

Page 2.

- 9/11/84 - PBTD 12,464' 10 ppg brine, MIRU csg pulling unit. Cut 7 5/8" csg @ 6000', pull to 225-250M#, no movement. Cut 7 5/8" @ 5500', no movement, cut 7 5/8" @ 5300',
9/14/84 no movement. Spot 65 sx C1 C cement @ 5345'-5090' @ 10 3/4" csg shoe. (Approved & witnessed by BLM) Tag top of plug @ 5090'. Cut 7 5/8" csg @ 4800', 4050', 3500', 3120', and 2500'. Could not pull free. Cut 7 5/8" @ 2000', pull free.
- 9/15/84 - PBTD 5090' 10 ppg brine, spot 65 sx C1 C cement @ 2050'-1910'. Tag cement top @ 1910'. Spot 65 sx C1 C cement @ 945'-775'. Tag cement top @ 775'. Spot 50' plug @ surface. Install P & A marker. All plugging operations were approved & witnessed by Mr. David Powell w/BLM.