

FEDERAL 53 COM #1
1980' FSL & 660' FWL
Sec. 17, T-26-S, R-34-E
Lea County, New Mexico

Page 2.

- 7/19/84 - PBTD 15,050' 12 ppg mud, circ & wash fill to 14,040'. Set cmt retainer on
to WL @ 13,900'. Squeeze perfs 13,958'-14,105' w/150 sx Cl H w/additives w/RA
8/3/84 Iodine. Pump 125 sx in perfs + 10 sx in liner & reverse out 15 sx. Tracer
tool indicated cement from 13,891'-13,778'. Set RTTS pkr @ 13,110'. Perf
5" liner @ 13,760'-68' (9 shots). Squeeze perfs w/130 sx Cl H w/additives +
20 sx in csg. Est top of cement @ 13,500'. Drld cmt from 13,932'-14,010'.
- 8/4/84 - PBTD 14,010' 10 ppg brine, set pkr @ 13,355'. Perf 5" liner @ 13,956', 958',
to 960', 962', 967', & 984' (12 shots). Attempt to breakdown, tbg failed.
8/21/84 Formation heaving, tagged fill @ 12,724'. Wash & circ shale. Set CIBP @
13,880' to abandon zone. RIH w/pkr & set @ 13,390'. Attempted to perforate
interval 13,804'-13,816'. Could not get to zone due to fill. Prepare to
P & A.