

FEDERAL 53 COM #1
1980' FWL & 660' FWL
Sec. 17, T-26-S, R-34-E
Lea county, New Mexico

Page 2

- 5/12/84 - PBTD 15,348', 10 ppg brine, block squeeze top of liner. Broke down existing
to perfs 12,936'-12,942' w/acid. Cement squeeze w/a total of 600 sx Cl H cement
5/26/84 plus additives. Load tbgs w/10# brine and observed no pressure or gas.
- 5/27/84 - PBTD 15,348', 10 ppg brine. Clean out hole to 15,336'. Perforating gun
to stopped @ 15,212'. CO to 15,340', recovered heavy shale.
6/19/84
- 6/20/84 - PBTD 15,342', 12.6 ppg mud. Set CR @ 15,100', cement squeezed perfs 15,232'-
to 15,238' w/a total of 300 sx Cl H cement plus additives. Cleaned out to 15,342'.
7/1/84 Casing is parted @ 15,190'.
- 7/3/84 - PBTD 15,342', 12.0 ppg mud. Set 5" CIBP @ 15,100' and capped w/50' cement.
PBTD 15,050'.