

FEDERAL 53 COM #1
1980' FSL & 660' FWL
Sec. 17, T-26-S, R-34-E
Lea County, New Mexico

Page 2.

- 2/27/84 - TD 15,596'. Drlg 750' cement to 11,470', MW 12.5 ppg
- 2/28/84 - TD 15,596'. Drld 735' cement to 12,205', MW 12.2 ppg
- 2/29/84 - TD 15,596'. MW 12.3 ppg, drld cement 12,205' to 12,502' TOL, POH
RIH mill & scraper to 15,548' PBD.
- 3/1/84 - PBD 15,548'. Displaced mud w/10# Brine. Test csg to 1000# for 30
min. Built to 1250#. Ran GR Cement Bond Log. PU 7 5/8" RTTS Pkr
& RIH.
- 3/3/84 - PBD 15,548'. RIH RTTS & set @ 12,480', tested 5" liner to 3000#
for 45 min, Ok. MW 10 ppg.