

05/22/91
13:06:29.2

MERIDIAN OIL COMPANY
DAILY DRILLING REPORT
WORKING INTEREST WELLS
H I S T O R Y

DDR107NB-C
PAGE: 3

WELL NAME	S		
OPERATOR	T		
	A		
	T		
	U	MOI PART	DP-NO
	S		

2-23-91

TD: 3,800 PBTD: 3,710

DRILL CIBP. PU TO 1820'. LD 31 JTS TBG. RIH W/TBG FROM DERRICK TO TOP SAND @ 2770'. CHANGE OUT STRIPPER RUBBER. CO SAND TO CIBP @ 3380'. DRILL ON CIBP 2.75 HRS. PU TO 3040'. SI & SDFN. WILL TRIP FOR NIT IN AM.

AFE-NO: N547 AFE COST: \$ 74,000 PROPERTY: 0-710961-00
ECC: \$ 55,260

2-24-91

TD: 3,800 PBTD: 3,710

***** T E M P O R A R I L Y D R O P P E D *****

TEMPORARILY DROPPED FROM REPORT ON 02/24/91

REL TO PRODUCTION. TRIP FOR BIT. DRILL CIBP & PUSH TO BTM @ 3710'. POH. LD 2-7/8" WORK STRING & DC'S. LD 20 JTS 2-3/8" PROD TBG. PU MA, PERF SUB, SN. RIH ON 94 JTS 2-3/8" 4.70# J-55 TBG. ND BOP. SET SLIPS, NUWH. PU 2"X 1-1/4" X 8 X 9 X 10 PUMP & RIH ON 111 3/4" RODS. SPACED OUT PUMP. HUNG WELL ON. LOAD TBG. SDFN. NOTE: RAN PUMP, 2 X 3/4 PONY, AFE-NO: N547 AFE COST: \$ 74,000 PROPERTY: 0-710961-00
ECC: \$ 60,379

2-26-91

TD: 3,800 PBTD: 3,710

***** T E M P O R A R I L Y D R O P P E D *****

TEMPORARILY DROPPED FROM REPORT ON 02/26/91

TEMPORARILY DROPPED FROM REPORT ON 02/24/91. REL TO PROD. WELL WOULD NOT PUMP UP. CHECK FL IN CSG @ 2300'. LONG STROKED PUMP. NO ACTION. PULLED PUMP. GARNER P & S REWORKED PUMP. BALL IN TRAY VALVE BAD. RE-RAN PUMP. LOAD TBG. COULD NOT MOVE FLUID. LOWERED PUMP TO BUMP BTM. LEFT UNIT RUNNING. REL TO PROD. RDMO.

AFE-NO: N547 AFE COST: \$ 74,000 PROPERTY: 0-710961-00
ECC: \$ 61,854

RECEIVED

JUN 20 1991

G.S.C.

HOUSE OFFICE