

(8) Testing, Logging and Coring Program: Continued from page 1.

Geological Logging Unit: None anticipated

Electric Log Program:

Induction - Gamma Ray - TD to surface
Laterolog - TD to 4600'

(9) No abnormal pressures or temperatures are anticipated in this well.

(10) Anticipated Starting Date: August 10, 1980