

CELESTE C. GRYNBERG  
JAVELINA FEDERAL #1  
SECTION 3, T 26 S - R 35 E -  
1980' FSL & 660' FEL  
NE/4 SE/4 - PD 14,300' - STRAWN FORMATION  
LEA COUNTY, N.M.  
3157 KB

LAURA: 1-915-686-0431

- 05/05/84 Drlg. @ 11,240' in lime and shale, made 163' in 22 hrs. MW 9.3, Vis 28.  
Dev survey 2 degs. @ 11,150'; 2 degs. @ 11,240'.
- 05/06/84 Drlg. @ 11,414' in lime & shale, made 174' in 22 3/4 hrs. MW 9.3, Vis 28.  
Dev survey 1 3/4 degs. @ 11,335'.
- 05/07/84 Drlg. @ 11,601' in lime and shale, made 181' in 18 1/2 hrs. MW 9.3, Vis 28.  
Dev survey 2 degs. @ 11,430' and 1 1/2 degs. @ 11,564'.
- 05/08/84 Drlg. @ 11,716' in lime and shale, made 115' in 12 1/4 hrs. MW 9.3, Vis 28.  
Dev survey 1 1/4 degs. @ 11,601' and 1 deg. @ 11,678'.
- 05/09/84 Drlg. @ 12,038' in lime and shale; made 322' in 20 3/4 hrs. MW 9.3, Vis 28.  
Dev survey 1/2 deg. @ 11,956'.
- 05/10/84 Drlg. @ 12,192' in lime and shale; made 154' in 18 hrs. Made trip for drill  
collar. MW 9.3, Vis 28. Dev. survey 1 deg. @ 12,069' and 3/4 deg. @ 12,167'.
- 05/11/84 Drlg. @ 12,265' in lime, shale and sand; made 73' in 10 3/4 hrs. Finished  
trip for drill collar. MW 9.3, Vis 28.
- 05/12/84 Drlg. @ 12,265'; made 0 footage. Trip to change out drill collars.
- 05/13/84 Drlg. @ 12,465' in lime and shale; made 200', MW 9.3, Vis 28. Dev survey  
1/4 degs. @ 12,327'.
- 05/14/84 Drlg. @ 12,667'; made 202'. Tripping out the hole to run logs.  
The following two logs will be run: BHCS-GR, DDL.
- 05/15/84 TD 12,683'; prep to run 7" casing - ran logs.
- 05/16/84 TD 12,683', ran 7" casing cemented w/570 sacks of Class H, plugged down  
WOC @ 10:45 p.m..
- 05/17/84 Still WOC, picking up drill pipe.
- 05/18/84 Drlg. @ 12,722' in lime; made 39' in 3 1/2 hrs. MW 10, Vis 28.
- 05/19/84 Drlg. 12,950' in lime and shale; made 228' in 24 hrs. MW 10, Vis 38.
- 05/20/84 Drlg. @ 13,103', making trip for bit, made 153'. Dev survey 1 deg. @ 12,946'.
- 05/21/84 Drlg. @ 13,187 in lime and shale; made 84' in 17 3/4 hrs. MW 10, Vis 38,  
WL 12.4. Dev Survey 1 deg. @ 13,103'.
- 05/22/84 Drlg. @ 13,270' in lime and shale; made 83' in 23 1/4 hrs. MW 10.4, Vis 37  
WL 12.6.
- 05/23/84 Drlg. @ 13,356' in lime and shale; made 86' in 23 1/4 hrs. MW 10.4, Vis 36,  
WL 12.6.
- 05/24/84 Drlg. @ 13,434' in lime and shale; made 78' in 16 3/4 hrs. MW 10.4, Vis 37  
WL 10.8. Dev survey 3/4 degs. @ 13,370'.
- 05/25/84 Drlg. @ 13,550' in lime and shale; made 116' in 23 3/4 hrs. MW 11, Vis 38  
WL 9.6.