

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-73

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>Skelly Penrose A Unit</b>
2. Name of Operator <b>Getty Oil Company</b>	8. Farm or Lease Name <b>Skelly Penrose A Unit</b>
3. Address of Operator <b>P. O. box 728, Hobbs, New Mexico 88240</b>	9. Well No. <b>67</b>
4. Location of Well UNIT LETTER <b>J</b> , <b>1656.8</b> FEET FROM THE <b>south</b> LINE AND <b>2600.7</b> FEET FROM THE <b>East</b> LINE, SECTION <b>3</b> TOWNSHIP <b>23-S</b> RANGE <b>37-E</b> N.M.P.M.	10. Field and Pool, or Wldcut <b>Langlie Mattix</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3299.5 (GR)</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**TOTAL DEPTH 2600'.  
13 3/8" OD 54.5# J-55 CSG SET @ 512'.**

- Ran 2586' (62 Jts) 8 5/8" OD 24# & 28# J-55 Csg & Set @ 2600'.
- Cement 1st stage W/200 SX LW Cement containing 1/4# Flocele & 15# Salt per sack followed W/370 SX Class H Cement containing 1/4# Flocele & 6.5 SX Cement per sack.
- With DV tool open @ 1196' Cemented 2nd stage W/500 sx 50-50 Pozmix-Class H Cement containing 1/4# Flocele & 2% CaCl per sack followed W/200 sx Class H Cement containing 2% CaCl. Cement circulated. Job complete 7:00 AM 1-19-85. WOC in excess of 18 hrs.
- Tested 8 5/8" Csg to 1000# for 30 minutes, 10:15-10:45 AM, 1-20-85  
Tested OK. Job complete 10:45 AM, 1-20-85

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. B. Baker II TITLE Dist. Opr. Mgr. DATE 2-7-85

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT 1 SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE **FEB 14 1985**

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

FEB 13 1985

0.000  
HOBBS OFFICE