

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name Skelly Penrose A Unit
2. Name of Operator Getty Oil Company	8. Farm or Lease Name Skelly Penrose A Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 67
4. Location of Well UNIT LETTER J , 1656.8 FEET FROM THE South LINE AND 2600.7 FEET FROM THE East LINE, SECTION 3 TOWNSHIP 23-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.) 3299.5 (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

SPUD 17½" HOLE, 10:00 PM, 1-7-85
TOTAL DEPTH 512'

1. Ran 498' (13 Jts.) 13 3/8" OD 54.5# J-55 Csg & Set @ 512'.
2. Cemented W/550 SX Class H Cement containing 2% CaCl & ¼# Flocele per sack. Cement circulated. Job complete 9:00 PM, 1-8-85. WOC 18 hrs.
3. Tested 13 3/8" Csg to 600# for 30 minutes, 3:00-3:30PM, 1-9-85. Tested OK. Job complete 3:30 PM, 1-9-85.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED WABaker TITLE Dist. Oprs. Mgr. DATE 1-15-85

ORIGINAL FILED BY DEPT. OF ENERGY
DISTRICT SUPERVISOR

APPROVED BY _____ TITLE _____ DATE JAN 23 1985

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JAN 22 1985

O.C.E.
HOMES OFFICE