

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-31956 ✓
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name B.F. HARRISON 'B'
8. Well No. 9
9. Pool name or Wildcat TEAGUE BLINEBRY, NORTH

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
2. Name of Operator TEXACO EXPLORATION AND PRODUCTION INC.	
3. Address of Operator P. O. Box 3109 Midland, Texas 79702	
4. Well Location Unit Letter <u>L</u> : <u>1840</u> Feet From The <u>SOUTH</u> Line and <u>670</u> Feet From The <u>WEST</u> Line Section <u>9</u> Township <u>23-SOUTH</u> Range <u>37-EAST</u> NMPM LEA County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3320', KB-3332'	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: SPUD & SURFACE CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- HONDO RIG #11 SPUD 14 3/4 INCH HOLE @ 4:30 AM 06-06-93. DRILLED TO 1180'. TD @ 4:30 AM 06-08-93.
- RAN 27 JTS OF 11 3/4, 42#, WC-40, STC CASING SET @ 1180'. RAN 9 CENTRALIZERS.
- DOWELL CEMENTED WITH 300 SACKS CLASS C W/ 4% GEL, 2% CACL2 (13.5 PPG, 1.74 CF/S). F/B 200 SACKS CLASS C W/ 2% CACL2 (14.8 PPG, 1.32 CF/S). PLUG DOWN @ 9:15 AM 06-08-93. DID NOT CIRCULATE CEMENT. RAN TEMPERATURE SURVEY. TOP OF CEMENT @ 50'. CEMENTED TO SURFACE WITH 200 SACKS CLASS C W/ 2% CACL2 (14.8 PPG, 1.32 CF/S).
- NU BOP & TESTED TO 1500#. TESTED CASING TO 1500# FOR 30 MINUTES FROM 7:00 PM TO 7:30 PM 06-08-93.
- WOC TIME 9 3/4 HOURS FROM 9:15 AM 06-08-93 TO 7:00 PM 06-08-93. REQUIREMENTS OF RULE 107, OPTION 2:
 - VOLUME OF CEMENT SLURRY: LEAD 522 (CU.FT), TAIL 264 (CU.FT).
 - APPROX. TEMPERATURE OF SLURRY WHEN MIXED: 50 F.
 - EST. FORMATION TEMPERATURE IN ZONE OF INTEREST: 90 F.
 - EST. CEMENT STRENGTH AT TIME OF CASING TEST: 1000 PSI.
 - ACTUAL TIME CEMENT IN PLACE PRIOR TO TESTING: 9 3/4 HOURS.
- DRILLING 11 INCH HOLE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C.P. Basham / cwh TITLE DRILLING OPERATIONS MANAGER DATE 06-09-93

TYPE OR PRINT NAME C.P. BASHAM

TELEPHONE NO. 915-6884620

(This space for State Use)

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE JUN 11 1993

CONDITIONS OF APPROVAL, IF ANY: