

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

WELL API NO.

30-025-32053

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

VB-269

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

7. Lease Name or Unit Agreement Name

Beartooth State Unit

8. Well No.

1

9. Pool name or Wildcat

Wildcat Bone Springs

4. Well Location

Unit Letter M : 660 Feet From The South Line and 660 Feet From The West Line

Section 23

Township

26S

Range

36E

NMPM

Lea

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

2912' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Spud, resume drilling, surface casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 26" hole at 4:00 PM 7-22-93. Set 40' of 20" conductor pipe. Cemented to surface. NOTE: Notified NMOCD in Hobbs of spud. Resumed drilling with rotary tools (17-1/2" hole) at 12:01 AM 7-26-93.

TD 1187'. Ran 29 joints of 13-3/8" 54.5# J-55 (1190.95') of casing set at 1187'. Texas Pattern notched guide shoe set at 1187'. Float collar set 1140.98'. Cemented with 865 sacks Pacesetter Lite, 1/4#/sack celloseal and 2% CaCl2 (yield 1.86, weight 12.7). Tailed in with 200 sacks Class "C" 2% CaCl2 (yield 1.32, weight 14.8). PD 9:00 AM 7-27-93. Bumped plug to 1000#, OK. Circulated 200 sacks cement. WOC. Drilled out at 4:30 AM 7-28-93. WOC 19 hours and 30 minutes. Nippled up and tested to 1000# for 30 minutes, OK. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE Production Clerk

DATE 10-31-93.

TYPE OR PRINT NAME

Rusty Klein

505-748-1471
TELEPHONE NO.

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

TITLE

DATE

NOV 03 1993