

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-32497
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	HARRISON, B. F. 'B'
8. Well No.	17
9. Pool Name or Wildcat	TEAGUE DRINKARD / WILDCAT ABO
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3318', KB-3330'

SUNDRY NOTICES AND REPORTS ON WELL
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:	OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	P.O. Box 3109, Midland Texas 79702
4. Well Location	Unit Letter <u>D</u> : <u>990</u> Feet From The <u>NORTH</u> Line and <u>910</u> Feet From The <u>WEST</u> Line Section <u>9</u> Township <u>23-S</u> Range <u>37-E</u> NMPM <u>LEA</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3318', KB-3330'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☒ PRODUCTION CASING

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILLED 8 3/4 HOLE TO 7250'. TD @ 4:00 AM 08-17-94.
2. HLS RAN GR-DLL-MSFL-FWS, GR-CSNG-SDL-DSN, 4-ARM CALIPER. PULLED GR-DSN TO SURFACE.
3. RAN 49 JOINTS OF 7, 23# J-55, 31 JOINTS OF 23# HCL-80 AND 85 JOINTS OF 26# K-55, LTC CASING SET @ 7250'.
4. DOWELL CEMENTED WITH 3500 SACKS 35/65 POZ CLASS H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S). F/B 500 SACKS 50/50 POZ CLASS H W/ 2% GEL, 5% SALT, 1/4# FLOCELE (14.2 PPG, 1.35 CF/S). PLUG DOWN @ 4:30 AM 08-19-94. CIRCULATED 580 SACKS.
5. ND. RELEASE RIG @ 7:00 AM 08-19-94.
6. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham / SDH TITLE Drilling Operations Mgr. DATE 8/25/94

TYPE OR PRINT NAME C. P. Basham Telephone No. 688-4608

(This space for State Use)
APPROVED BY Orig. Signed by TITLE Paul Mante DATE AUG 31 1994

CONDITIONS OF APPROVAL, IF ANY: