

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-32500
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	HARRISON, B. F. 'C'
8. Well No.	3
9. Pool Name or Wildcat	TEAGUE DRINKARD / N. TEAGUE ABO
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3319', KB-3331'

SUNDRY NOTICES AND REPORTS ON WELL  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:	OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	P.O. Box 3109, Midland Texas 79702
4. Well Location	Unit Letter <u>L</u> 1980 Feet From The <u>SOUTH</u> Line and <u>925</u> Feet From The <u>WEST</u> Line Section <u>9</u> Township <u>23-S</u> Range <u>37-E</u> NMPM <u>LEA</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3319', KB-3331'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPERATION ☒ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER: ☐ SPUD & SURFACE CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- PETERSON RIG #2 SPUD 12 1/4 INCH HOLE @ 5:00 PM 08-19-94. DRILLED TO 1180'. TD @ 3:15 PM 08-20-94.
- RAN 27 JOINTS OF 9.5/8 36#, K-55, STC CASING SET @ 1180'. RAN 9 CENTRALIZERS.
- DOWELL CEMENTED WITH 350 SACKS CLASS C W/ 4% GEL, 2% CACL2 (13.5 PPG, 1.74 CF/S). F/B 200 SACKS CLASS C W/ 2% CACL2 (14.8 PPG, 1.34 CF/S). PLUG DOWN @ 8:30 PM 08-20-94. CIRCULATED 132 SACKS.
- NU BOP & TESTED TO 1200#. TESTED CASING TO 1000# FOR 30 MINUTES FROM 12:15 PM TO 12:45 PM 08-21-94.
- WOC TIME 15 3/4 HOURS FROM 8:30 PM 08-20-94 TO 12:15 PM 08-21-94. REQUIREMENTS OF RULE 107, OPTION 2:
  - VOLUME OF CEMENT SLURRY: LEAD 609 (CU. FT.), TAIL 268 (CU. FT.).
  - APPROX. TEMPERATURE OF SLURRY WHEN MIXED: 50 F.
  - EST. FORMATION TEMPERATURE IN ZONE OF INTEREST: 90 F.
  - EST. CEMENT STRENGTH AT TIME OF CASING TEST: 1586 PSI.
  - ACTUAL TIME CEMENT IN PLACE PRIOR TO TESTING: 15 3/4 HOURS.
- DRILLING 8 3/4 HOLE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham / JKH TITLE Drilling Operations Mgr. DATE 8/25/94

TYPE OR PRINT NAME C. P. Basham Telephone No. 688-4608

(This space for State Use)

State Signed by  
Paul Kautz

APPROVED BY Paul Kautz TITLE Commissioner DATE AUG 31 1994

CONDITIONS OF APPROVAL, IF ANY: