

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

|                                      |                                               |
|--------------------------------------|-----------------------------------------------|
| WELL API NO.                         | 30-025-34974                                  |
| 5. Indicate Type of Lease            | STATE FEE <input checked="" type="checkbox"/> |
| 6. State Oil / Gas Lease No.         |                                               |
| 7. Lease Name or Unit Agreement Name | DAVIS F B                                     |
| 8. Well No.                          | 7                                             |
| 9. Pool Name or Wildcat              | NORTH TEAGUE TUBB ASSOC                       |

|                                                                                                                                                                                                          |                                                                                                                                      |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|
| SUNDRY NOTICES AND REPORTS ON WELLS<br>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO<br>DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT<br>(FORM C-101) FOR SUCH PROPOSALS. |                                                                                                                                      |
| 1. Type of Well:                                                                                                                                                                                         | OIL WELL <input checked="" type="checkbox"/> GAS WELL OTHER                                                                          |
| 2. Name of Operator                                                                                                                                                                                      | TEXACO EXPLORATION & PRODUCTION INC.                                                                                                 |
| 3. Address of Operator                                                                                                                                                                                   | 205 E. Bender, HOBBS, NM 88240                                                                                                       |
| 4. Well Location                                                                                                                                                                                         | Unit Letter G : 1650 Feet From The NORTH Line and 1650 Feet From The EAST Line<br>Section 8 Township 23-S Range 37-E NMPM LEA COUNTY |
| 10. Elevation (Show whether DF, RKB, RT,GR, etc.)                                                                                                                                                        | 3324'                                                                                                                                |

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

|                                                |                                           |                                                       |                                               |
|------------------------------------------------|-------------------------------------------|-------------------------------------------------------|-----------------------------------------------|
| NOTICE OF INTENTION TO:                        | SUBSEQUENT REPORT OF:                     |                                                       |                                               |
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/>                | ALTERING CASING <input type="checkbox"/>      |
| TEMPORARILY ABANDON <input type="checkbox"/>   | CHANGE PLANS <input type="checkbox"/>     | COMMENCE DRILLING OPERATION <input type="checkbox"/>  | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/>  |                                           | CASING TEST AND CEMENT JOB <input type="checkbox"/>   |                                               |
| OTHER: <input type="checkbox"/>                |                                           | OTHER: 5 1/2" CSG <input checked="" type="checkbox"/> |                                               |

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-03-00/5-04-00: RAN 5 1/2" CSG. 171 JTS 5 1/2" (25 JTS L-80 & 146 JTS K-55) 17# LTC @ 7650'. FC @ 7604'. DV @ 6060'. CENTRALIZED BTM 3 JTS. CMT W/420 SX 50/50 POZ H CMT & 2% GEL. DROP BOMB. OPEN DV W/900 PSI. CMT 2ND STG W/2925 SX 35/65 POZ H. PLUG DOWN @ 9:00 AM 5-04-00. DID NOT CIRC ANY CMT. NDBOP. SET SLIPS W/112,000#. INSTL TBG HEAD. RIG DOWN. REL RIG @ 2:00 PM 5-04-00.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant

TYPE OR PRINT NAME J. Denise Leake

DATE 5/5/00

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL IF ANY:

TITLE

DATE

4/16 7 2000



|        |         |                  |                  |                          |                   |   |
|--------|---------|------------------|------------------|--------------------------|-------------------|---|
| String | SURFACE | Run Date: 4/7/00 | Shoe Depth: 1297 | Float Collar Depth: 1255 | DV Tool Depths: 0 | 0 |
|--------|---------|------------------|------------------|--------------------------|-------------------|---|

**CASING**

| Section | Prop. Size | Actual Size | Grade | Weight | Connection | Joints | Length | Prop. Depth | Actual Depth |
|---------|------------|-------------|-------|--------|------------|--------|--------|-------------|--------------|
| 1       | 8.625      | 8.625       | K55   | 24     | STC        | 28     | 1206   | 1200        | 1197         |
| Totals: |            |             |       |        |            |        | 28     | 1206        |              |

**CEMENT**

Stage: 1

Start Date: 4/7/00

Start Time:

|                      | "Lead"                                    | "Tail" |                          | "Lead"          | "Tail"   |                        |      |
|----------------------|-------------------------------------------|--------|--------------------------|-----------------|----------|------------------------|------|
| Cement Type:         | C                                         | C      | Slurry Volume (ft³):     | 498             | 131      | Cement Returned (bbl): | 25   |
| Cement Top (ft):     | 0                                         | 0      | Thickening Time (h.min): | 0               | 0        | Excess Cement %:       | 0    |
| Slurry Weight (ppg): | 13.5                                      | 148    | Free Water (cc/30m):     | 0               | 0        | Mud Returned:          | No   |
| Mix Water (gal/sx):  | 9.11                                      | 6.13   | Fluid Loss (cc/30m):     | 0               | 0        | Time Plug @Bottom:     | 0:00 |
| Water Type:          | F                                         | F      | Comp Str (psi):          | 0               | 0        | Max Pump PSI:          | 280  |
| Yield (ft³/sx):      | 1.74                                      | 1.34   | Comp Str (h.min):        | 0               | 0        | Bump PSI:              | 500  |
| Sacks:               | 530                                       | 140    |                          |                 |          | Pump Rate (bpm):       | 5.7  |
| Lead Additives:      | 4 % GEL , 2 % SALT                        |        |                          | Tail Additives: | 2 % SALT |                        |      |
| Comment:             | CIR 80 SX CMT TO PIT , RN 11 CENTRALIZERS |        |                          |                 |          |                        |      |



| CEMENT               |        | Stage: 2 | Start Date: 5/17/00      | Start Time:     |        |                          |
|----------------------|--------|----------|--------------------------|-----------------|--------|--------------------------|
|                      | "Lead" | "Tail"   |                          | "Lead"          | "Tail" |                          |
| Cement Type:         |        |          | Slurry Volume (ft³):     | 0               | 0      | Cement Returned (bbl): 0 |
| Cement Top (ft):     | 0      | 0        | Thickening Time (h.min): | 0               | 0      | Excess Cement %: 0       |
| Slurry Weight (ppg): | 0      | 0        | Free Water (cc/30m):     | 0               | 0      | Mud Returned: No         |
| Mix Water (gal/sx):  | 0      | 0        | Fluid Loss (cc/30m):     | 0               | 0      | Time Plug @Bottom:       |
| Water Type:          |        |          | Comp Str (psi):          | 0               | 0      | Max Pump PSI: 0          |
| Yield (ft³/sx):      | 0      | 0        | Comp Str (h.min):        | 0               | 0      | Bump PSI: 0              |
| Sacks:               | 0      | 0        |                          |                 |        | Pump Rate (bpm): 0       |
| Lead Additives:      |        |          |                          | Tail Additives: |        |                          |
| Comment:             |        |          |                          |                 |        |                          |



| CEMENT               |        | Stage: 3 | Start Date:              | Start Time: |        |                          |
|----------------------|--------|----------|--------------------------|-------------|--------|--------------------------|
|                      | "Lead" | "Tail"   |                          | "Lead"      | "Tail" |                          |
| Cement Type:         |        |          | Slurry Volume (ft³):     | 0           | 0      | Cement Returned (bbl): 0 |
| Cement Top (ft):     | 0      | 0        | Thickening Time (h.min): | 0           | 0      | Excess Cement %: 0       |
| Slurry Weight (ppg): | 0      | 0        | Free Water (cc/30m):     | 0           | 0      | Mud Returned: No         |
| Mix Water (gal/sx):  | 0      | 0        | Fluid Loss (cc/30m):     | 0           | 0      | Time Plug @Bottom:       |
| Water Type:          |        |          | Comp Str (psi):          | 0           | 0      | Max Pump PSI: 0          |
| Yield (ft³/sx):      | 0      | 0        | Comp Str (h.min):        | 0           | 0      | Bump PSI: 0              |
| Sacks:               | 0      | 0        |                          |             |        | Pump Rate (bpm): 0       |
| Lead Additives:      |        |          | Tail Additives:          |             |        |                          |
| Comment:             |        |          |                          |             |        |                          |

|        |            |           |               |                       |                   |   |
|--------|------------|-----------|---------------|-----------------------|-------------------|---|
| String | PRODUCTION | Run Date: | Shoe Depth: 0 | Float Collar Depth: 0 | DV Tool Depths: 0 | 0 |
|--------|------------|-----------|---------------|-----------------------|-------------------|---|

|        |            |                  |                  |                          |                      |   |
|--------|------------|------------------|------------------|--------------------------|----------------------|---|
| String | PRODUCTION | Run Date: 5/3/00 | Shoe Depth: 7650 | Float Collar Depth: 7604 | DV Tool Depths: 6060 | 0 |
|--------|------------|------------------|------------------|--------------------------|----------------------|---|

| CASING  |            |             |       |        |            |        |        |             |              |
|---------|------------|-------------|-------|--------|------------|--------|--------|-------------|--------------|
| Section | Prop. Size | Actual Size | Grade | Weight | Connection | Joints | Length | Prop. Depth | Actual Depth |
| 1       | 5.5        | 5.5         | L-80  | 17     | LTC        | 25     | 1093   | 7600        | 7650         |
| 2       | 5.5        | 5.5         | K-55  | 17     | LTC        | 146    | 6543   | 6557        | 6557         |
| Totals: |            |             |       |        |            |        |        | 171         | 7636         |

| CEMENT               |                                                                 | Stage: 1 | Start Date: 5/3/00       | Start Time: 0:00 |        |                          |
|----------------------|-----------------------------------------------------------------|----------|--------------------------|------------------|--------|--------------------------|
|                      | "Lead"                                                          | "Tail"   |                          | "Lead"           | "Tail" |                          |
| Cement Type:         | 50/50 H                                                         |          | Slurry Volume (ft³):     | 567              | 0      | Cement Returned (bbl): 0 |
| Cement Top (ft):     | 6060                                                            | 0        | Thickening Time (h.min): | 139              | 0      | Excess Cement %: 35      |
| Slurry Weight (ppg): | 14.2                                                            | 0        | Free Water (cc/30m):     | 0                | 0      | Mud Returned: Yes        |
| Mix Water (gal/sx):  | 6.3                                                             | 0        | Fluid Loss (cc/30m):     | 0                | 0      | Time Plug @Bottom: 0:00  |
| Water Type:          | FRESH                                                           |          | Comp Str (psi):          | 0                | 0      | Max Pump PSI: 1215       |
| Yield (ft³/sx):      | 1.35                                                            | 0        | Comp Str (h.min):        | 0                | 0      | Bump PSI: 1630           |
| Sacks:               | 420                                                             | 0        |                          |                  |        | Pump Rate (bpm): 8       |
| Lead Additives:      | 50/50 POZ/H + 2% GEL, 5% SALT, 1/4#/SK CELL                     |          | Tail Additives:          |                  |        |                          |
| Comment:             | GOOD CIRC THROUGHOUT, CIRC 4 HRS BEFORE BEFORE PUMPING STAGE #2 |          |                          |                  |        |                          |