This well is in the Cotton Draw Unit

Budget Bureau No. 42-R358.4. Approval expires 12-31-60.



ã.

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
CEOLOGICAL SURVEY

Land Office. Las Cruces
Losse No. LC-061936

Unit

SUNDRY NOTICES AND REPORTS ON WELLS

	6 tl			
NOTICE OF INTENTION TO DRILL		REPORT OF WATER SHUT-OFF		
NOTICE OF INTENTION TO CHANGE PLANS		EPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OF	F SUBSEQUENT F	EPORT OF ALTERING CASING		
NOTICE OF INTENTION TO RE-DRILL OR REPAIR	WELL SUBSEQUENT R	EPORT OF RE-DRILLING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT F	REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASE	NG SUPPLEMENTAI	RY WELL HISTORY	-	
NOTICE OF INTENTION TO ABANDON WELL				
	l		-	
(INDICATE ABOVE B	Y CHECK MARK NATURE OF REPORT,	NOTICE, OR OTHER DATA)		
Lease No. 186150		P. 0. Box 728		
Cotton Draw Unit	Hobbs, New	Mexico March 15 , 19	<u>62</u>	
Well No. <u>49</u> is located <u>1650</u> ft. from $\begin{cases} Nk \\ S \end{cases}$ line and <u>1980</u> ft. from $\begin{cases} E \\ XK \end{cases}$ line of sec. <u>3</u>				
$\frac{NW_{\frac{1}{4}}^{1}}{(4 \text{ Bec. and Bec. No.)}} \xrightarrow{\text{SE}_{\frac{1}{4}}^{1}} \frac{\text{Sec. 3}}{(7 \text{ No.)}}$	-S <u>32-E</u>	N14PM		
(1/4 Sec. and Sec. No.) (T	wp.) (Range)	(Meridian)		
Undesignated (Field)	Lea (County or Subdivision)	(State or Territory)		
(Field)	(County of Subdivision)			
The elevation of the derrick floor above sea level is 3485 . ft.				
	DETAILS OF WORL	X		
(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement ing points, and all other important proposed work)				
-	TD - 4890'			
7-5/8" 0.	TD - 4890' .D. casing cemented a	at 376'		
			·	

Ran 4880' of 4-1/2" O.D. casing, 9.50 lb, J-55, 8-R and cemented at 4890' with 150 sx regular Neat. Plug at 4860'. Cement did not circulate. Job complete 7:00 A.M. March 13, 1962.

Tested 4-1/2" O.D. casing for 30 minutes with 1600 PSI from 1:00 to 1:30 P.M. March 15, 1962. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 1600 PSI from 3:30 to 4:00 P.M. March 15, 1962. Tested O.K. Job complete 4:00 P.M. March 15, 1962.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.			
Company	TEXACO Inc.		
Address	P. 0, Box 728	By <u>AMARICE</u>	
	H. N. Wade	By	
	Hobbs, New Mexico	Title Assistant District Superintendent	

<u>,</u> -

GP0 8 6 20 40