This well is in the COTTON DRAW UNIT.

	9-331 a		Approval expires 12-31-60.		
	. 1951)		Land Office	Las Cruces	
		(SUBMIT IN TRIPLICATE) UNITED STATES	Lease No.	LC-061936-A	
X		DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY	Unit		
		· · · · · · · · · · · · · · · · · · ·			

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUE	NT REPORT OF WATE	ER SHUT-OFF		x	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUEN	T REPORT OF SHOC	TING OR ACIDIZING			
NOTICE OF INTENTION TO TEST WATER S	HUT-OFF	SUBSEQUE	IT REPORT OF ALTE	RING CASING			
NOTICE OF INTENTION TO RE-DRILL OR	REPAIR WELL	SUBSEQUEN	T REPORT OF RE-D	RILLING OR REPAIR.			
NOTICE OF INTENTION TO SHOOT OR ACI	DIZE	SUBSEQUE	T REPORT OF ABAN	IDONMENT	·····		
NOTICE OF INTENTION TO PULL OR ALIE	R CASING	SUPPLEMEN	TARY WELL HISTOR	α <b>Υ</b>			
NOTICE OF INTENTION TO ABANDON WEL	L						
		<u> </u>					
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA) Lease No. 192741 TEXACO Inc. (P. O. Box 352) Cotton Draw Unit Midland, Texas April 4, 1961							
Well No. 39 is located 1980 ft. from $\begin{cases} N \\ S \\ \end{array}$ line and 660 ft. from $\begin{cases} E \\ W \\ \end{bmatrix}$ line of sec. 10							
SW <sup>1</sup> <sub>4</sub> , NW <sup>1</sup> <sub>4</sub> , Section 10 (% Sec. and Sec. No.)	T-25-S	R-32-E	NAPA	1			
(14 Sec. and Sec. No.)	(Twp.)	(Range)					
Undesignated	Lea			Mexico			
(Field)	(County	or Subdivision)		(State or Territory	·)		

The elevation of the derrick floor above sea level is <u>3471</u> ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

> TD - 4849 7-5/8" OD casing set at 334

Ran 4830: of 4-1/2" OD casing, 9.50 lbs, J-55, 8-R, and cemented at 4849: with 200 sx Incor neat. Plug at 4819. Job complete 9:00 A.M. April 1, 1961.

Tested 4-1/2" OD casing with 1500 psi for 30 minutes from 1:00 to 1:30 P.M. April 2, 1961. Test O.K. Drilled cement plug and re-tested for 30 minutes from 3:30 to 4:00 P.M. April 2, 1961. Test O.K. Job complete 4:00 P.M. April 2, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 352

Midland, Texas

Attn: Mr. J. G. Blevins, Jr.

Bv		il Stick
-,	~	

Title Assistant District Superintendent

Budget Bureau No. 42-R358.4.

GPO 862040