



(SUBMIT IN TRIPLICATE)
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. LC-062300
HOBBS OFFICE OCC
Unit _____

1961 JUN 22 AM 8:26

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 186466
Cotton Draw Unit

Hobbs, New Mexico June 19 1961

Well No. 48 is located 2310 ft. from S line and 330 ft. from W line of sec. 22

NW/4, SW/4, Sec. 22 T-25-S R-32-E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Undesignated Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3411 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 4753'

7-5/8" OD Casing Set at 352'

Ran 4746' of 4-1/2" OD casing, 9.50 lb, J-55, 8-R, and cemented at 4753' with 150 sx regular. Plug at 4725'. Job complete 10:16 PM June 15, 1961.

Tested 4-1/2" OD casing for 30 minutes with 1500 PSI from 11:00 to 11:30 PM June 16, 1961. Tested OK. Drilled cement plug and re-tested for 30 minutes with 1500 PSI from 1:30 to 2:00 AM June 17, 1961. Tested OK. Job complete 2:00 AM June 17, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

J. G. Blevins, Jr.

Hobbs, New Mexico

By

Title Assistant District Superintendent