X UN DEPARTME GEOL	IT IN TRIPLICATE) ITED STATES HOPPE OFFICE OCO
NOTICE OF INTENTION TO DRILL. NOTICE OF INTENTION TO CHANGE PLANS. NOTICE OF INTENTION TO TEST WATER SHUT-OFF. NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL. NOTICE OF INTENTION TO SHOOT OR ACIDIZE. NOTICE OF INTENTION TO PULL OR ALIER CASING. NOTICE OF INTENTION TO ABANDON WELL.	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
(INDICATE ABOVE BY CHECK MAR Lease No. 186150 Cotton Draw Unit	TEXACO Inc P.O. Box 728 Hobbs., New Mexico April 5, 1962

Well No. <u>61</u> is locate	d <u>330</u> ft. fr	om_ $\binom{N}{S}$ line a	nd <u>330</u> ft. fr	om $\begin{pmatrix} E \\ W \end{pmatrix}$ line of sec. 2	7
$NW^{\frac{1}{4}}$, $NW^{\frac{1}{4}}$, Sec. 27	25 - S	<u> 32-е</u>	NMPM		
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)		
Undesignated		Lea		New Mexico	
(Field)	(County or Subdivision)			(State or Territory)	

The elevation of the derrick floor above sea level is 3393 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

> TD - 4693' 7-5/8" OD casing cemented at 373'

Ran 4682: of 4-1/2" O.D. casing, 9.51b., J-55, 8-R, and cemented at 4693: with 150 sx Incor Neat. Plug at 4650:. Cement did not circulate. Job complete 1:20 P.M. March 21, 1962.

Tested 4-1/2" O.D. casing for 30 minutes with 1600 PSI from 2:00 P.M. to 2:30 P.M. March 22, 1962. Tested O.K. Drilled cement plug and retested for 30 minutes with 1600 PSI from 6:00 to 6:30 P.M. March 22, 1962. Tested O.K. Job complete 6:30 P.M. March 22, 1962

I understand that this plan of work must receive a	proval in writing by the Geological Survey before operations may be commenced.

Company	TEXACO Inc.	
	P.O. Box 728	• · · · · · · · · · · · · · · · · · · ·
Address		By FMMAC
	H. N. Wade	By
	Hobbs, New Mexico	Title Asst. Dist. Superintendent

GPO 862040