

| | | | |
|---|--|--|--|
| X | | | |
| | | | |
| | | | |
| | | | |

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. LC-062300
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

| | | |
|-----------------------------------------------------|-------------------------------------------------|---|
| NOTICE OF INTENTION TO DRILL..... | SUBSEQUENT REPORT OF WATER SHUT-OFF..... | X |
| NOTICE OF INTENTION TO CHANGE PLANS..... | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF..... | SUBSEQUENT REPORT OF ALTERING CASING..... | |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE..... | SUBSEQUENT REPORT OF ABANDONMENT..... | |
| NOTICE OF INTENTION TO PULL OR ALTER CASING..... | SUPPLEMENTARY WELL HISTORY..... | |
| NOTICE OF INTENTION TO ABANDON WELL..... | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 186150
Cotton Draw Unit

TEXACO Inc., P. O. Box 728,
Hobbs, New Mexico, March 19 1962

Well No. 61 is located 330 ft. from N line and 330 ft. from E/W line of sec. 27

NW $\frac{1}{4}$, NW $\frac{1}{4}$, Sec. 27
($\frac{1}{4}$ Sec. and Sec. No.)

T-25S, R-32E,
(Twp.) (Range)

NMPM
(Meridian)

Undesignated
(Field)

Lea
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 3393 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 373'

Spudded 9-7/8" hole 10:30 P. M., March 13, 1962

Ran 360' of 7-5/8" O. D. casing, 15.28 lb, Spiral Weld, 8-R, and cemented at 373' with 250 sx Neat. Plug at 350'. Cement circulated. Job complete 11:00 A. M., March 14, 1962.

Tested 7-5/8" O. D. Casing for 30 minutes with 600 PSI from 1:00 to 1:30 P. M., March 15, 1962. Drilled cement plug and re-tested for 30 minutes with 600 PSI from 3:30 to 4:00 P. M., March 15, 1962. Job complete 4:00 P. M., March 15, 1962.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

H. N. Wade

Hobbs, New Mexico

By

Title Assistant District Superintendent