

Proposals to Drill and Complete

J. D. Rame, Jr.-UEA Well No. 1

Page 3

2. Run Lateralog through detailed section.
3. Run temperature survey in production seg after WOC 8 hrs.
4. Run Gamma-Ray log w/collar locator through pay section for perforating control.

Completion:

To be determined at TD.

APPROVED: _____

C. W. Rame

APPROVED: _____

A. W. Lang

KLC/ml