Form 9-881a		Budget Bureau No. 42-R358.4. Approval expires 12-31-60.		
(Peb. 1951)	(SUBMIT IN TRIPLICATE)	Land Office Las Cruces		
·····	TOR REFERENCES UNITED STATES	Losso No. LC-062300		
 	DEPARTMENT OF THE INTERIOR	Unit		
	EP 1 PM 2 SECOLOGICAL SURVEY			

SUNDRY NOTICES AND REPORTS ON WELLS

					and the second se
NOTICE OF INTENTION TO DRILL		SUBSEQUEN	T REPORT OF WATER :	SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLAN	SUBSEQUENT	REPORT OF SHOOTIN	G OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER	SHUT-OFF	SUBSEQUENT	REPORT OF ALTERIN	G CASING	
NOTICE OF INTENTION TO RE-DRILL OR	REPAIR WELL	SUBSEQUENT	REPORT OF RE-DRILL	LING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR AC	SUBSEQUENT	SUBSEQUENT REPORT OF ABANDONMENT			
NOTICE OF INTENTION TO PULL OR ALT	SUPPLEMENT	SUPPLEMENTARY WELL HISTORY			
NOTICE OF INTENTION TO ABANDON WE	L				
L					
(INDICATE A	BOVE BY CHECK M/	ARK NATURE OF REPOR	T, NOTICE, OR OTHER	DATA)	
Lease No. 186150 TEXACO Inc. P.O. Box 728					
Cotton Draw Unit	Hobbs, Ne	W Mexico	September 1	<u>, 19 61</u>	
Well No. 56 is located	<u>660</u> ft. fro	$m = \begin{cases} N \\ B \end{pmatrix}$ line and	<u>d</u>	$ m \left\{ \begin{matrix} E \\ W \end{matrix} \right\} $ line of so	ec. <u>28</u>
NN/4 NN/4 Sec. 28 (1/4 Bec. and Bec. No.)	T-25-S	R-32-E	NMPM		
		(Range)	(Meridian)	* - *	
Undesignated	Lea		1	New Mexico	
(Field)	(Coun	ty or Subdivision)	((State or Territory)	***

The elevation of the derrick floor above sea level is^{Unknown} ft.

いろく

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, comenting points, and all other important proposed work)

TD - 355'

Spudded 9-7/8" hole 2:00 P.M. August 30, 1961 Ran 341' of 7-5/8" O.D. casing, 24:00 lb, H-40, 8-R, and cemented at 355' with 250 sx Regular Neat. Plug at 324'. Cement circulated. Job complete 2:30 A.M. August 31, 1961.

Tested 7-5/8" O.D. casing for 30 minutes with 600 PSI from 2:30 to 3:00 A.M. August 31, 1961. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 600 PSI from 5:00 to 5:30 A.M. August 31, 1961. Tested O.K. Job complete 5:30 A.M. August 31, 1961.

I understand	that this plan of work must roceive approval in writing	r by the Geological Survey before operations may be commenced.
Company	TEXACO Inc.	
	Box .728	-1
	H. N. Wade	By Annale
	Hobbs, New Mexico	Title Assistant District Superintendent