Form 9-331a		Budget Bureau No. 42-R358.4. Approval expires 12-31-60.
(Feb. 1951)	(SUBMIT IN TRIPLICATE)	Land Office Las Cruces Lesse No. LC-062300
X	UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY 1 2 57	Unit

SUNDRY NOTICES AND REPORTS ON WELLS

1					
NOTICE OF INTENTION TO DRILL	st	JBSEQUENT REPORT OF WATER SH	IUT-OFF		
NOTICE OF INTENTION TO CHANGE PLANS	su	BSEQUENT REPORT OF SHOOTING	OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-)FF SL	BSEQUENT REPORT OF ALTERING	CASING		
NOTICE OF INTENTION TO RE-DRILL OR REPAI	R WELL X SL	BSEQUENT REPORT OF RE-DRILLI	NG OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.	su	BSEQUENT REPORT OF ABANDON	MENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING		PPLEMENTARY WELL HISTORY			
NOTICE OF INTENTION TO ABANDON WELL					
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)					
Lease No. 186466 T		ACO Inc. P. O.	Box 728		
Cotton Draw Unit			November 7, 19 61		
	1100				
_	(NI)				
Well No. 58 is located 198	$\frac{30}{10}$ ft. from $\frac{10}{10}$	line and <u>330</u> ft. from	$1 \begin{bmatrix} E \\ A \end{bmatrix}$ line of sec. 29		
	1.48		X # 8		
SE1, NE1, Sec. 29. 20 (4 Sec. and Sec. No.)	5-S 32-E	NMPM			
(14 Sec. and Sec. No.) ("	(Range)	(Meridian)	*		
Undesignated Lea		sion) Nev	v Mexico		
(Field)	(County or Subdivi	ision) (S	tate or Territory)		
			2		

The elevation of the derrick floor above sea level is .3350 ft.

しっくろ

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, comenting points, and all other important proposed work) TD - 4718!

4 1/2" casing cemented at 4718', top of cement 4140'.

Two drill collars were stuck in $4 \ 1/2"$ 0.D. casing at approximately 4447'. Unable to recover drill collars because of junk. Plans made to cut off $4 \ 1/2"$ 0.D. casing at approximately 4100', recover same, and spot approximately 150' cement plug from 3950' to 4100'. Run retrievable whipstock to side track existing 6 3/4" hole at approximately 3950'. Drill 6 3/4" hole to total depth, approximately 4650'. Run new string of $4 \ 1/2"$ 0.D. casing to 4650', and cement with 150 sx regular.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.				
Company TEXACO Inc.				
Address P. O. Box 728	h A All			
W. B. Hubbard	By M. Botubbard			
Hobbs, New Mexico	Title District Superintendent			
and the second	GP0 862040			