

OCT 19 1961


(SUBMIT IN TRIPLICATE)

Budget Bureau No. 42-R.
Approval expires 12-31-60.

Land Office New Mexico

Lease No. 05906

Unit Wildcat

E. W. STANDLEY
DISTRICT ENGINEERUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYInspected 10-13-61
C.K. for Abandon. JLS

SEP 12 1961

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 7, 1961

FEDERAL MUSE
Well No. 1 is located 660 ft. from [N] line and 660 ft. from [W] line of sec. 1

NW 1/4

(1/4 Sec. and Sec. No.)

T-25-S

(Twp.)

R-33-E

(Range)

N. M. P. M.

(Meridian)

Wildcat

(Field)

Lea

(County or Subdivision)

New Mexico

(State or Territory)

Ground level elevation: 3479.8'

The elevation of the derrick floor above sea level is 3488.8 ft. Elevation of KDB, measurement datum 3490.0'.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Finished drilling 6-3/4" hole to 5230 at 2:00 p.m. MST 9-4-61. Core #1: 5230-5282. C&R 52'. Top 3' lime. Remaining 49' shale and sandy shale with no show. Core #2: 5282-5332. C&R 50'. Clean to shaley sand with no show. Ran Welex Acoustic Velocity Log, checking TD at 5328. Finished logging 12:00 noon. MST 9-6-61. Ran drill pipe to 5100', open-ended. Spotted 50 ex. regular neat cement. Pulled drill pipe until it swung open-ended at 1690'. Spotted 225 ex. regular neat cement. Pulled drill pipe until it swung open-ended at 450'. Spotted 50 ex. regular neat cement. Pulled drill pipe until it swung open-ended at 45'. Spotted 15 ex. to fill to top of 7-5/8" OD casing. Installed permanent marker of 4" pipe, 4' high, in top of casing, upon which the name of operator, lease name and well number, and location were stencilled. Plugging and abandoning completed at 6:00 p.m. MST, 9-6-61.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PERRY R. BASS

Address Box 1178

Monahans, Texas

By

Walter D. Powers
Title Assistant Division Manager

30-025-08379