		Apploval expires 12 of oo.	
(Feb. 1051)	(SUMIT IN TRIPLICATE) UNITED STATES OF DEPARTMENT OF THE INTERIOR GEOLOGICS (CAL SURVEY,	Land Office Louis No Unit	Las Cruces 032582 (A) NMFU
	GEOLOG FUR SURVEY 19:10		

÷ 5

Budget Bureau No. 42-R358.4.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL. NOTICE OF INTENTION TO CHANGE PL NOTICE OF INTENTION TO TEST WATE NOTICE OF INTENTION TO RE-DRILL (NOTICE OF INTENTION TO SHOOT OR	ans R Smut-Off Or Repair Well	SUBSEQUENT SUBSEQUENT SUBSEQUENT SUBSEQUENT SUBSEQUENT	REPORT OF WATER SHUT-OFF REPORT OF SHOOTING OR ACIDIZING REPORT OF ALTERING CASING REPORT OF RE-DRILLING OR REPAIR REPORT OF ABANDONMENT	
	equent Repor	t of Shut-	ARY WELL HISTORY Off Water and Acidf T. NOTICE, OR OTHER DATA) February 25	rac I
			<u> </u>	, 1922
			H	

The elevation of the derrick floor above sea level is .3255 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TSD gas well prior to workover.

WORK DONE - Set retainer at 2967'. Squeezed Yates 2970-3026' W/150 Sx. Perf'd. Yates 2866-82', 2898-2906', 2950-58' W/2 JSPF. Acidfraced new Perfs. W/4,500 Gals. acid and 3,000 Gals. crude. Did not recover load oil.

AFTER WORKOVER - TD 3190' Lime, PB 2967'. Pay Yates 2866-2958'. Perfs. 2866-82', 2898-2932', and 2942-58'. Workover was unsuccessful. Well returned to previous status as TSD gas well. Work started 2-11-59, completed 2-19-59.

I understand that t	his plan of work must receive approval in writing	by the Geological Survey before operations may be commenced.	
Company	Continental Oil Company		
Address	Box 68		
•	Eunice, N. M.	Ву	
		Title District Superintendent	

GPO 918507