

SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

## NEW MEXICO OIL CONSERVATION COMMISSION

C-102 and C-103  
Effective 1-1-655a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil &amp; Gas Lease No.

N.A.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)OIL ☐GAS ☐

OTHER- P &amp; A

Name of Operator

Maralo, Inc.. (Atlantic) (Sinclair Repollo)

Address of Operator

P. O. Box 832, Midland, Texas 79702

Location of Well

UNIT LETTER G 2310 FEET FROM THE North LINE AND 2310 FEET FROM  
East THE LINE, SECTION 13 TOWNSHIP 25-S RANGE 36-E N.M.P.M.15. Elevation (Show whether DF, RT, GR, etc.)  
N.A.12. County  
LeaCheck Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:PERFORM REMEDIAL WORK ☐TEMPORARILY ABANDON ☐WELL OR ALTER CASING ☐OTHER ☐PLUG AND ABANDON ☐CHANGE PLANS ☐REMEDIAL WORK ☐COMMENCE DRILLING OPNS. ☐CASING TEST AND CEMENT JOB ☐OTHER ☐ALTERING CASING ☐Re-PLUG AND ABANDONMENT ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

01-01-80 Drld. on surface plug from 12 to 15' - cement &amp; wood.

01-02-80 Drld on plug 17' to 30' - wood &amp; cement - mud sacks.

01-03-80 Drld on surface plug from 30' to 33'. Found top of 10 3/4" @ 20' or 30' GL. Cleaned out bridge from 130' to 136'. Ran to 180'. Circ. out.

01-04-80 Drld. plug @ 1363'. Mix pit of mud - using 26 sx. salt gel. Ran to 130' - circ. hole clean. Mixed pill w/120 bbls fresh wtr - 26 sx fresh wtr gel - 3 sx paper - 3 sx cottonseed hulls. Pump 60 bbls. - got returns.

01-05-80 Had leak in cellar. Dug out cellar - checked weld on 13 3/8" csg. Repaired and filled cellar. Rig back up &amp; install BOP.

01-06-80 Drld. on plug from 1363' to 1370'. Fell thru &amp; went to 1640'. Hit bridge. Started to circ out &amp; lost-returns took 120 bbls. to fill hole. Loaded w/lost circ. material.

01-08-80 Mix pit of mud. Cleaned out bridges to 1820' - top of 7" csg. Cleaned out top of 7" from 1822 to 1851.

01-10-80 Cleaned out from 2631' to 2662'.

01-15-80 Cleaned out 7" csg. from 2720' to 2740'. Cleaned out mud pit. Mixed up pit of mud.

01-16-80 Cleaned out 2740' to 2765'. Drlg. on wood.

01-17-80 Cleaned out 7" from 2765' to 2788'. CONTINUED ON ATTACHED PAGE

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by Brenda Coffman

TITLE Production Clerk

DATE 6-16-81

by [Signature]

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

OIL &amp; GAS INSPECTION

JUN 22 1981